MINNESOTA STREETCAR MUSEUM

OPERATIONS DEPARTMENT Excelsion Streetcar Line

OPERATIONS AND SAFETY BULLETIN Number 24E-3

EFFECTIVE DATE: JUNE 1, 2023

CANCELLATION DATE: IN EFFECT UNTIL RESCINDED SUBJECT: REQUIRED AIR BRAKE TEST WHEN LEAVING

THE CARBARN

TO: Foremen and Operators, Excelsior Streetcar Line

- 1. To avoid potential loss of braking power after the departure from the car barn for the Water Street platform, it is required that the operator conduct rolling brake test to ensure the air brakes are functioning properly.
- 2. This step is in addition to the current requirements of conducting a rolling brake test when changing directions.

BRUCE GUSTAFSON

General Superintendent